

Risk Management Form

Street Lighting Department


Project Title: Verlon Farm, Montgomery - S38 Proposed Lighting - Risk Assessment - R0

Project Number: MMA19045

Client: SLR Consulting Limited

Date of Risk Assessment Review: 30/10/2024

Works Stage: SITE SURVEY	Description of Risk: Injury from live parts in lighting column, Risk associated with live traffic, Lone working in potentially dangerous conditions
Risk Level: Med/High	
Consequences and hazards of risk	Description: Risk of injury to yourself and the general public
Potential Impacts on other risks occurring	Description: Risk of injury to the general public, delay to the design process and installation
Actions/incidents which may trigger a risk	Description: Unsafe working, Inappropriate/Damaged Equipment, Not using PPE, Operative not suitably trained
Actions taken to avoid risks and or incidents	Description: See actions below
Risk Assessment Officer: Ben Richmond	Date: 30/10/2024

Risk Description: Risk of Electric Shock	Risk Description: Live Traffic	Risk Description: Lone Working	Risk Description:
Risk Level: Med/High	Risk Level: High	Risk Level: High	Risk Level:
Actions arising:-	Actions arising:-	Actions arising:-	Actions arising:-
Wear correct PPE and ensure all equipment is checked and not damaged in anyway.  Any damaged PPE or test equipment or hand tools shall be replaced immediately and the damaged PPE disposed of using the correct procedures.  Ensure staff are appropriately trained.  Always ensure operatives are working in the safe zone.	Wear correct personal protective equipment. (Class III as a minimum requirement).  Ensure where possible operatives walk towards on coming traffic on verge (if possible).	Complete lone working forms, Follow procedures for notification of staff and management when visiting site alone.	
Date: 30/10/2024	Date: 30/10/2024	Date: 30/10/2024	Date:
Assessment Review (Signature)		Name: Ben Richmond	Date: 30/10/2024

Risk Management Form

Street Lighting Department

Project Title: Verlon Farm, Montgomery - S38 Proposed Lighting - Risk Assessment - R0

Project Number: MMA19045


Client: SLR Consulting Limited

Date of Risk Assessment Review: 30/10/2024

Works Stage: DESIGN	Description of Risk: Lighting design does not comply with current BS5489-1:2020, Risk of injury if design does not comply, Maintenance issues with design eliminated
Risk Level: Medium	
Consequences and hazards of risk	Description: Risk of injury to contractor, street lighting engineers and the general public
Potential Impacts on other risks occurring	Description: Lighting design is incorrect or does not comply, Risk of delaying scheme if design is un-buildable or not maintainable by contractor
Actions/incidents which may trigger a risk	Description: Lighting designer does not design out risk elements such as lighting columns near overhead power cables or in close proximity to refuge islands or other traffic calming measures
Actions taken to avoid risks and or incidents	Description: See actions below
Risk Assessment Officer: Ben Richmond	Date: 30/10/2024

Risk Description: Design does not conform to BS5489-1:2020	Risk Description: Injury risk if not compliant	Risk Description: Maintenance issues considered	Risk Description: Existing underground services
Risk Level: Medium	Risk Level: Med/High	Risk Level: Medium	Risk Level: High
Actions arising:- Always use appropriately trained design staff. Always use CDM Trained staff. Ensure staff are competent.	Actions arising:- Follow British and European Design Standards. Always use appropriately trained staff. Follow design brief issued by client. Always use the appropriate lighting design packages. Ensure wiring is designed to current BS7671 regulations	Actions arising:- Pay attention on site for potential risks and design them out. Ensure designs are checked by an appropriately qualified person. Check site against design plan prior to commencement of installation.	Actions arising:- No existing underground utility information for Electricity, Gas and Water have been provided. As such the street lighting design should not be built until these have been provided and the proposed column positions checked against the stats details to ensure no conflict or danger to lives.
Date: 30/10/2024	Date: 30/10/2024	Date: 30/10/2024	Date: 30/10/2024

Risk Description: Existing overhead services	Risk Description: Backward light shields	Risk Description:	Risk Description:
Risk Level: High	Risk Level: Med/High	Risk Level:	Risk Level:
Actions arising:- During the lighting design, all proposed column positions have been located with consideration of the existing overhead electricity cables. Overhead high voltage electricity cables have been identified but all current stats will need to be obtained by the client prior to any work commencing, refer to design layout provided. Please note the existing overhead high voltage electricity cables are not being grounded, columns have been positioned outside of the affected area as a precaution.	Actions arising:- Backward light shields are factory fitted to all lighting columns to reduce light spill behind.	Actions arising:-	Actions arising:-
Date: 30/10/2024	Date: 30/10/2024	Date:	Date:

Assessment Review (Signature)		Name: Ben Richmond	Date: 30/10/2024
-------------------------------	---	--------------------	------------------

Risk Management Form

Street Lighting Department

Project Title: Verlon Farm, Montgomery - S38 Proposed Lighting - Risk Assessment - R0

Project Number: MMA19045

Client: SLR Consulting Limited

Date of Risk Assessment Review: 30/10/2024

Works Stage: SITE INSTALLATION	Description of Risk: Risk of shock to contractor, Risk of injury from live traffic in carriageway, Delay in project, Cost implication if project is delayed on site installation
Risk Level: High	
Consequences and hazards of risk	Description: Risk of injury to contractor and the general public, Incorrect procedures on site could potentially delay the project completion resulting in default charges/payments
Potential Impacts on other risks occurring	Description: Delay of the installation, Cost implications associated with project delay, Potential bad publicity if project is not successful
Actions/incidents which may trigger a risk	Description: Unsafe working, Inappropriate/Damaged Equipment, Not using PPE, Operative not suitably trained
Actions taken to avoid risks and or incidents	Description: See actions below
Risk Assessment Officer: Ben Richmond	Date: 30/10/2024

Risk Description: Risk of Electric Shock	Risk Description: Risk of Injury	Risk Description: Delay to Project	Risk Description: Client Duties
Risk Level: Medium	Risk Level: Med/High	Risk Level: Medium	Risk Level: High
Actions arising:- Wear correct PPE and ensure all equipment is checked and not damaged in anyway. Any damaged PPE or test equipment or hand tools shall be replaced immediately and the damaged PPE disposed of using the correct procedures. Ensure staff are appropriately trained, Always ensure operatives are working in the safe zone	Actions arising:- Wear correct PPE and ensure all equipment is checked and not damaged in anyway. Any damaged PPE or test equipment or hand tools shall be replaced immediately and the damaged PPE disposed of using the correct procedures. Ensure staff are appropriately trained, Always ensure operatives are working in the safe zone	Actions arising:- Ensure the project is correctly managed on the ground and from the office with an agreed realistic programme	Actions arising:- The 'Client' under CDM 2015 has a duty to ensure that they have commissioned a competent 'Contractor' and as such should carry out all necessary checks PRIOR to work commencing to ensure items such as Risk Assessments and Method Statements are in place.
Date: 30/10/2024	Date: 30/10/2024	Date: 30/10/2024	Date: 30/10/2024

Risk Description: Existing Services	Risk Description: Existing overhead services	Risk Description:	Risk Description:
Risk Level: High	Risk Level: High	Risk Level:	Risk Level:
Actions arising:- Care should be taken on site to hand dig all installation trenches/column holes. Site should be surveyed with CAT/GENNY prior to excavation. In general, installation works shall be carried out in accordance with the relevant standards including BS7671, GS6, HSG47 and G39/1	Actions arising:- During the lighting design, all proposed column positions have been located with consideration of the existing overhead electricity cables. Overhead high voltage electricity cables have been identified but all current stats will need to be obtained by the client prior to any work commencing, refer to design layout provided. Please note the existing overhead high voltage electricity cables are not being grounded, columns have been positioned outside of the affected area as a precaution.	Actions arising:-	Actions arising:-
Date: 30/10/2024	Date: 30/10/2024	Date:	Date:

Assessment Review (Signature)		Name: Ben Richmond	Date: 30/10/2024
-------------------------------	--	--------------------	------------------